



# Fullerton College Campus Theatre

9/5/2002

1/8" = 1'

# FCCT Line-Set Schedule:

# Grid +55' From Deck

Line-Set	Distance from P.L.	Hang	Trim	System Notes			
				Remarks	Length	Arbor	Capacity
FC	0'-4"	Fire Curtain		Automated, 6" Crush			
Valance	0'-9"	Valance	19'-6"	Hemp Set	55'-0"		
1	1'-1"	Main			60'-0"	7'-0"	1000 lbs.
2	1'-11"	1st Legs		Double Purchase	55'-0"	14'-0"	2000 lbs.
3	2'-5"			Double Purchase	55'-0"	14'-0"	2000 lbs.
4	2'-11"			Double Purchase	55'-0"	14'-0"	2000 lbs.
5	4'-3"	Electric 1	25'-0"	Half Travel, Race Way Attached, Laddered @ 3'-6"	60'-0"	10'-0"	1500 lbs.
6	6'-0"	Electric 1A		Double Purchase	55'-0"	14'-0"	2000 lbs.
7	6'-8"			Double Purchase	55'-0"	14'-0"	2000 lbs.
8	7'-4"	D. S. Full Black and Border	19'-11"		55'-0"	7'-0"	1000 lbs.
9	8'-0"	2nd Legs			55'-0"	7'-0"	1000 lbs.
10	8'-6"	Projection Screen			55'-0"	7'-0"	1000 lbs.
11	9'-4"	Electric 2	23'-9"	( To be Laddered at 1'-6" Separation)	60'-0"	10'-0"	1500 lbs.
12	9'-10"			To be Installed at a Later Date			
13	10'-10"				55'-0"	7'-0"	1000 lbs.
14	11'-6"				55'-0"	7'-0"	1000 lbs.
15	12'-0"				55'-0"	7'-0"	1000 lbs.
16	12'-6"	3rd Legs + Border	21'-3 1/2"		55'-0"	7'-0"	1000 lbs.
17	13'-0"	Electric 2a			55'-0"	7'-0"	1000 lbs.
18	13'-6"			To be Installed at a Later Date			
19	14'-0"				55'-0"	7'-0"	1000 lbs.
20	15'-0"	Electric 3	25'-0"		60'-0"	10'-0"	1500 lbs.
21	15'-11"				55'-0"	7'-0"	1000 lbs.
22	16'-6"			To be Installed at a Later Date			
23	17'-0"				55'-0"	7'-0"	1000 lbs.
24	17'-6"	Mid Black			55'-0"	7'-0"	1000 lbs.
25	18'-6"	4th Legs	21'-4"		55'-0"	7'-0"	1000 lbs.
26	19'-0"			To be Installed at a Later Date			
27	19'-6"	Electric 3a			55'-0"	7'-0"	1000 lbs.
28	20'-0"				55'-0"	7'-0"	1000 lbs.
29	20'-6"			To be Installed at a Later Date			
30	21'-0"	Electric 4	25'-0"	( To be changed to a 60'-0" batten)	55'-0"	10'-0"	1500 lbs.
31	21'-6"				55'-0"	7'-0"	1000 lbs.
32	22'-0"			To be Installed at a Later Date			
33	22'-6"	5 th Legs + Border	21'-9"		55'-0"	7'-0"	1000 lbs.
34	24'-0"				60'-0"	10'-0"	1500 lbs.
35	24'-6"				55'-0"	7'-0"	1000 lbs.
36	26'-0"	Cyc (5th) electric	25'-0"	Raceway and Laddered @ 2'-0"	60'-0"	10'-0"	1500 lbs.
37	27'-0"			To be Installed at a Later Date			
38	27'-6"			To be Installed at a Later Date			
39	28'-0"	LED Curtain (Critchl-Pixl)			55'-0"	7'-0"	1000 lbs.
40	28'-5"	US. Full Black			55'-0"	7'-0"	1000 lbs.
41	29'-0"	Scrim			55'-0"	7'-0"	1000 lbs.
42	29'-6"	Screen Background (storage)			55'-0"	7'-0"	1000 lbs.
43	30'-0"	cyc Masking (Panels)			55'-0"	7'-0"	1000 lbs.
44	30'-6"	Bleached White Cyc			60'-0"	7'-0"	1000 lbs.

34'-4"

Back Wall